



ID	Task Name	Duration	Predecessors	Start	ber	21 January	11 March	01 May	21 June	11 August	01 October	21 November	11 January	01 March
54	High Street, Winterbourne	110 days		15/09/2017										
55	Investigation	4 wks	50	15/09/2017										
56	Notices	6 wks	55SS	15/09/2017										
57	Design	6 wks	55,52FS-2 wks	24/11/2017										
58	Construction	6 wks	56,57	22/01/2018										
59	Scotland Lane, Bristol	110 days		13/10/2017										
60	Investigation	4 wks	55	13/10/2017										
61	Notices	6 wks	60SS	13/10/2017										
62	Design	6 wks	57FS-2 wks,60	08/01/2018										
63	Construction	6 wks	61,62	19/02/2018										
64														
65	CDM	284 days		27/02/2017										
66	Notification	0 days	6	27/02/2017										
67	Pre-Construction Information	4 wks	66SS	27/02/2017										
68	Construction Phase Plan	6 wks	67	27/03/2017										
69	Records site specific information	40 wks	18SS	26/05/2017										
70	Health & Safety Files	2 wks	58,63	02/04/2018										